

NATIONAL GOVERNMENT CONSTITUENCY DEVELOPMENT FUND BOARD

BOBASI CONSTITUENCY NG-CDF

PROJECT IMPLEMENTATION REPORT AS AT 30 JUNE 2022

FINANCIAL YEAR 2021/2022

Financial Year	Project Name	Approved Activity	Estimated Cost	Allocated Amount(KSHS)	Completion Date	Implimentation Status	Expected Beneficiaries	Remarks
2021/2022	Employees' Salaries	Payment of 8 staff salaries	2,568,000.00	2,568,000.00	30-Jun	Ongoing	8 staff	Statutory
2021/2022	Employees' Gratuity	Payment of 8 staff gratuity	1,104,096.00	1,104,096.00	30-Jun	Ongoing	8 staff	Statutory
2021/2022	Goods and Services	Purchase of fuel, repairs and maintenance, printing, stationery, telephone, travel and subsistence and office tea.	2,953,877.00	2,953,877.00	30-Jun	Ongoing	18 members	Statutory
2021/2022	NSSF	Payment of NSSF Deductions	99,360.00	99,360.00			8 staff	
2021/2022	Committee Expenses	Payment of Committee sitting allowances, transport, conferences	1,500,000.00	1,500,000.00	30-Jun	Ongoing	18 members	
2021/2022	Goods and Services	Purchase of fuel, repairs and maintenance, printing, stationery, Airtime, travel and subsistence.	612,666.00	612,666.00	30-Jun	Ongoing	18 members	Statutory
2021/2022	Committee Expenses	Payment of Committee sitting allowances, transport, conferences.	2,000,000.00	2,000,000.00	30-Jun	Ongoing	10 members	Statutory
2021/2022	NG-CDFC/PMC Capacity Building	Undertake Training of the PMCs/NG-CDFCs on NG-CDF Related issues	1,500,000.00	1,500,000.00	30-Jun	Ongoing	25 members	Statutory
2021/2022	RIANCHORE PRIMARY SCHOOL	Renovation of dilapidated classrooms	500,000.00	500,000.0	30-Jun	Completed	360 students	In use
2021/2022	MAJI MAZURI SECONDARY	Construction of pit latrines	300,000.00	300,000.0	30-Jun	Completed	360 students	In use
2021/2022	NYABOTERERE PRIMARY SCHOOL	Construction of pit latrines	200,000.00	200,000.0	30-Jun	Completed	360 students	In use
2021/2022	NYAGWENGI PRI SCHOOL	Construction of pit latrines	300,000.00	300,000.0	30-Jun	Completed	360 students	In use
2021/2022	Unspent	To cater for any unforeseen occurrences in the constituency during the financial year	5,892,207.00	5,892,207.00	30-Jun	Ongoing	360 students	
2021/2022	Constituency Sports, festivals and Tournaments.	Carry out Constituency Sports, festivals and Tournaments and the winning teams to be awarded with trophies, balls, and games kits	2,741,778.00	2,741,778.00	30-Jun	Ongoing	16 teams	done
2021/2022	Bursary Secondary Schools	Payment of bursary to needy student in secondary schools.	15,000,000.00	15,000,000.00	30-Jun	Ongoing	1078 students	done
2021/2022	Bursary Tertiary Institutions (Vocational Schools)	Payment of bursary to needy student in tertiary institutions.	6,981,108.00	6,981,107.76	30-Jun	Ongoing	2000 students	Statutory
2021/2022	Bursary Tertiary Institutions (Colleges/Universities)	Payment of bursary to needy student in various universities and college institutions.	26,000,000.00	26,000,000.00	30-Jun	Ongoing	3500 students	Statutory

2021/2022	Gionseri Primary School	Renovation to completion of 4 classrooms by flooring, fixing of steel doors and windows.	500,000.00	500,000.00	30-Jun	Completed	180 students	Done, but the schools needs more funds to renovate other classes
2021/2022	Nyaboterere Primary School	Renovation to completion of 8 classrooms by reroofing, extension of veranda and installation of steel doors and windows.	800,000.00	800,000.00	30-Jun	Completed	360 students	in use
2021/2022	Nyangoso SDA Primary School	Additional funds for the construction of a 100 capacity library by ground floor walling, fixing of ring beam, slabbing, roofing, fixing of steel doors and windows, plastering and painting to completion.	2,500,000.00	2,500,000.00	30-Jun	Ongoing	100 students	Plaster works ongoing
2021/2022	Rogongo Primary School	Renovation of 8 classrooms by reroofing, extension of veranda, flooring and installation of steel doors and windows to completion.	1,000,000.00	1,000,000.00	30-Jun	Completed	360 students	in use
2021/2022	Getome Primary School	Construction of administration block comprising of staffroom, head teacher's office, Deputy head teacher's office and store; foundation, walling, roofing, installing of steel doors and windows.	800,000.00	800,000.00	30-Jun	Ongoing	15 teachers	Needs more funds to complete the admin block
2021/2022	Riobara Primary School	Construction of 2 new classrooms to completion	1,000,000.00	1,000,000.00	30-Jun	Ongoing	90 students	At the roofing level
2021/2022	Kenyerere Primary School	Renovation to completion of 8 classrooms by reroofing, extension of veranda and installation of steel doors and windows.	800,000.00	800,000.00	30-Jun	Completed	360 students	in use
2021/2022	Maji Mazuri Primary School	Renovation to completion of 5 classrooms by reroofing, extension of veranda and installation of steel doors and windows.	500,000.00	500,000.00	30-Jun	Completed	225 students	in use
2021/2022	Nyakona Primary School	Construction of 2 new classrooms to completion	1,000,000.00	1,000,000.00	30-Jun	Ongoing	90 students	Needs more funds for painting works
2021/2022	Kenyoru DEB Primary School	Construction of 2 new classrooms to completion	1,000,000.00	1,000,000.00	30-Jun	Ongoing	90 students	Plaster works ongoing
2021/2022	Gesure Primary School	Renovation to completion of 6 classrooms by reroofing, extension of veranda, flooring, plastering and installation of steel doors and windows.	600,000.00	600,000.00	30-Jun	Completed	270 students	in use
2021/2022	Riamangerere Primary School	Construction of administration block comprising of staffroom, head teacher's office, Deputy head teacher's office and store to completion.	1,000,000.00	1,000,000.00	30-Jun	Ongoing	15 teachers	At the Ground floor slabbing
2021/2022	Turwa Primary School	Construction of administration block comprising of staffroom, head teacher's office, Deputy head teacher's office and store to completion.	1,000,000.00	1,000,000.00	30-Jun	Ongoing	15 teachers	Needs more funds for plastering and painting works

2021/2022	Nyamaruma Primary School	Construction of 2 classrooms to completion	1,000,000.00	1,000,000.00	30-Jun	Ongoing	90 students	Needs more funds for plastering and painting works
2021/2022	Ensoko Primary School	Renovation to completion of 8 classrooms by reroofing, extension of veranda and installation of steel doors and windows.	800,000.00	800,000.00	30-Jun	Completed	360 students	in use
2021/2022	Mogonga Primary School	Renovation to completion of 10 classrooms by reroofing, extension of veranda and installation of steel doors and windows.	1,000,000.00	1,000,000.00	30-Jun	Completed	450 students	in use
2021/2022	Tukiamwana Primary School	Renovation of 5No. Classrooms by reinforcing the walls, plastering and reroofing to completion.	500,000.00	500,000.00	30-Jun	Ongoing	225 students	Painting works ongoing
2021/2022	Rianchaga Primary School	Renovation of 7 classrooms by reroofing, extension of veranda, plastering, flooring, painting and installation of steel doors and windows.	700,000.00	700,000.00	30-Jun	Ongoing	315 students	Fixing of steel doors and windows in progress
2021/2022	Nyanuguti Primary School	Construction of 2 classrooms to completion.	1,000,000.00	1,000,000.00	30-Jun	Ongoing	90 students	Needs more funds for plastering and painting works
2021/2022	Gekongo Primary School	Construction of 2 new classrooms to completion.	1,000,000.00	1,000,000.00	30-Jun	Ongoing	90 students	At the walling level
2021/2022	Rionsoti Primary School	Completion of a 100-capacity social hall by painting, fixing of glass panes and other general works.	200,000.00	200,000.00	30-Jun	Completed	100 students	in use
2021/2022	Rionsoti Primary School	Renovation of 6 classrooms by reroofing, extension of veranda and installation of steel doors and windows to completion.	600,000.00	600,000.00	30-Jun	Ongoing	270 students	Fixing of steel doors and windows in progress
2021/2022	Giasaiga Primary School	Renovation of 10 classrooms to completion by reroofing, extension of veranda, plastering, flooring, painting and installation of steel doors and windows.	1,000,000.00	1,000,000.00	30-Jun	Completed	500 students	in use
2021/2022	Rusinga Primary School	Completion of one storey building comprising of; ground floor (3 classrooms, 5 offices and 2 washrooms and first floor (50 capacity computer lab and 5 classrooms); fixing doors and windows, electrical fittings, railings, stairs and ramp, landscaping and general finishes. (kshs.1,885,793), purchase of desks (1,000 x 2 seater) (3,500,000).	5,385,793.00	5,385,793.00	30-Jun	Completed	200 persons	Ready for occupation
2021/2022	Gionsaria Primary School	Renovation of 8 classrooms by reroofing, extension of veranda, plastering, flooring, painting and installation of steel doors and windows.	800,000.00	800,000.00	30-Jun	Ongoing	360 students	Fixing of steel doors and windows in progress

2021/2022	Sugubo Primary School	Completion of a 7-offices administration block by; painting, electrical installation, laying of floor tiles and fixtures.	400,000.00	400,000.00	30-Jun	Completed	315 students	in use
2021/2022	Bokini Banto Primary School	Completion of a 200 capacity social hall by fixing of doors and windows, plastering and painting. (Works remaining will be completed by allocated amount)	500,000.00	500,000.00	30-Jun	Ongoing	200 students	Fixing of steel doors and windows in progress
2021/2022	Nyabite DOK Primary School	Renovation of 5 classrooms by reroofing, extension of veranda, plastering, flooring, painting and installation of steel doors and windows.	500,000.00	500,000.00	30-Jun	Ongoing	425 students	At the roofing level
2021/2022	Borangi SDA Primary School	Renovation of 6 classrooms by reroofing, extension of veranda, plastering, flooring, painting and installation of steel doors and windows.	600,000.00	600,000.00	30-Jun	Completed	270 students	In use
2021/2022	Mokarate Primary School	Renovation of 5 classrooms by reroofing, extension of veranda, plastering, flooring, painting and installation of steel doors and windows.	500,000.00	500,000.00	30-Jun	Ongoing	225 students	At the roofing level
2021/2022	Nyaguku Primary School	Completion of 100 capacity dormitory by; plastering, painting, glazing of doors and windows (kshs.150,000) & purchase of 35 double decker metallic beds to the dormitory block (kshs.250,000)	400,000.00	400,000.00	30-Jun	Ongoing	100 students	Plaster works ongoing
2021/2022	Nyagiki Primary School	Renovation of 10 classrooms by reroofing, extension of veranda, plastering, flooring, painting and installation of steel doors and windows.	1,000,000.00	1,000,000.00	30-Jun	Completed	500 students	in use
2021/2022	Rigena PAG Primary School	Construction of one classroom to completion	500,000.00	500,000.00	30-Jun	Ongoing	45 students	Needs more funds for plastering and painting works
2021/2022	Isena Primary School	Renovation of 5 classrooms by reroofing, extension of veranda and installation of steel doors and windows.	500,000.00	500,000.00	30-Jun	Completed	225 students	in use
2021/2022	Nyakunguru Primary School	Construction of administration block comprising of staffroom, head teacher's office, Deputy head teacher's office and store to completion.	1,000,000.00	1,000,000.00	30-Jun	Ongoing	20 teachers	Plaster works ongoing
2021/2022	Inani Primary School	Renovation of 5 classrooms by plastering, flooring, painting and installation of steel doors and windows.	500,000.00	500,000.00	30-Jun	Ongoing	230 students	At the roof level
2021/2022	Nyamware Primary School	Additional funds for completion of renovation of 8 classrooms by fixing of doors and windows, plastering, flooring and painting.	300,000.00	300,000.00	30-Jun	Completed	370 students	In use
2021/2022	Omobondo Primary School	Construction of one classroom to completion	500,000.00	500,000.00	30-Jun	Ongoing	45 students	Plaster works ongoing
2021/2022	Nyoera Primary School	Renovation of 5No. classrooms by roofing, plastering, fixing of steel doors and windows.	500,000.00	500,000.00	30-Jun	Ongoing	225 students	At the roof level

2021/2022	Nyacheki Mission Primary School	Completion of 2No. classrooms by fixing of steel doors and windows, plastering, flooring and painting.	500,000.00	500,000.00	30-Jun	Completed	90 students	in use
2021/2022	Riontweka Secondary School	Construction of 2 new classrooms to completion	1,000,000.00	1,000,000.00	30-Jun	Ongoing	90 students	At the rental level
2021/2022	Riontweka Secondary School	Completion of 4 classrooms by plastering, flooring, fixing of steel doors and windows and painting.	500,000.00	500,000.00	30-Jun	Ongoing	180 students	At the rental level
2021/2022	Emenwa Secondary School	Completion of a 250-capacity dormitory by plastering, installation of steel doors and windows and painting (general finishes for occupation).	1,500,000.00	1,500,000.00	30-Jun	Ongoing	250 students	Plaster works in progress
2021/2022	St. John's Orogare Secondary School	Construction of new girl's school dormitory of 200 bed capacity to the roofing level.	2,000,000.00	2,000,000.00	30-Jun	Ongoing	200 students	Plaster works in progress
2021/2022	Nyangusu S.D.A. Secondary School	Construction of one new classroom to completion	500,000.00	500,000.00	30-Jun	Ongoing	45 students	Plaster works in progress
2021/2022	Mochengo Secondary School	Construction of new school dormitory of 100 bed capacity to the roofing level.	1,000,000.00	1,000,000.00	30-Jun	Ongoing	100 students	At the rental level
2021/2022	Enchoro PEFA Secondary School	Completion of 80 students' laboratory block by construction of worktops, plumbing, and painting.(Works remaining will be completed by allocated amount)	400,000.00	400,000.00	30-Jun	Ongoing	80 students	Plaster works in progress
2021/2022	Rianyachuba Secondary School	Completion of 100 capacity dormitory block by roofing, walling of the first floor, plastering, flooring, painting, installation of electricity and fixing of doors and windows.	1,500,000.00	1,500,000.00	30-Jun	Ongoing	100 students	Plaster works in progress
2021/2022	Nyabonge Secondary School	Completion of 150 capacity dormitory block by walling of the first floor, plastering, flooring, painting, installation of electricity and fixing of doors and windows.	1,000,000.00	1,000,000.00	30-Jun	Ongoing	150 students	Plaster works in progress
2021/2022	St. Mathews Chitago Secondary School	Completion of a 100 work stations storey laboratory by roofing, walling of the first floor, plastering, flooring, painting, construction of stair case and fixing of doors and windows.	1,000,000.00	1,000,000.00	30-Jun	Ongoing	100 students	Plaster works in progress
2021/2022	Kenyerere Secondary School	Renovation of 5 classrooms by reroofing, extension of veranda, plastering, flooring, painting and installation of steel doors and windows to completion	500,000.00	500,000.00	30-Jun	Completed	230 students	in use
2021/2022	Nyabiosi Secondary School	Completion of one storey building comprising of 8 roomed administration block (ground floor), library and 5 offices; plastering, fixing of steel doors and windows, wiring, painting and general finishes.	1,000,000.00	1,000,000.00	30-Jun	Ongoing	360 students	Painting works in progress
2021/2022	Rusinga Secondary School	Additional funds for the construction of a 400 capacity dormitory. (More funds will be added in the next FY)	5,908,217.00	5,908,217.00	30-Jun	Ongoing	400 students	Works in progress at the ground level

2021/2022	Rogongo Secondary School	Completion of a 100 capacity library by fixing of doors and windows, floor screeding, plastering and painting.	500,000.00	500,000.00	30-Jun	Ongoing	100 students	At the walling level
2021/2022	Isema Mixed Secondary School	Completion of a 150 dormitory by walling of 1 st floor, roofing, fixing of steel doors and windows, plastering and painting.	1,500,000.00	1,500,000.00	30-Jun	Ongoing	150 students	Plaster works in progress
2021/2022	Mogonga Secondary school	Completion of 2No. classrooms by fixing of steel doors and windows, plastering, flooring and painting.	500,000.00	500,000.00	30-Jun	Ongoing	90 students	Plaster works in progress
2021/2022	Isema Mission Girls Secondary School	Completion of a 400 capacity dining hall by walling, fixing of steel doors and windows, plastering and painting.	1,000,000.00	1,000,000.00	30-Jun	Ongoing	400 students	Plaster works in progress
2021/2022	Sameta Mixed Secondary School	Completion of a 200 capacity science laboratory by walling, fixing of steel doors and windows, plastering, flooring and painting.	1,500,000.00	1,500,000.00	30-Jun	Ongoing	200 students	Fixing of steel doors and windows in progress
2021/2022	Itumbe Secondary school	Completion of 2No. classrooms by fixing of steel doors and windows, plastering, flooring and painting.	500,000.00	500,000.00	30-Jun	Ongoing	90 students	Fixing of steel doors and windows in progress
2021/2022	Nyamache KMTC	Completion of ongoing storey tuition block of 4No. Classrooms by walling, roofing, plastering, fixing of steel windows and doors.	1,500,000.00	1,500,000.00	30-Jun	Completed	250 students	Ready for occupation
2021/2022	Proposed Igare Police Station	Additional funds for construction of administration block consisting of reporting office, OCPD Office, OCS Office, Traffic Office, holding cells for men, women, children and an armory: Excavation, Foundation, Walling, Roofing, Doors and Windows, Wiring, plumbing and general finishes to completion. (The project has not been initiated since funds were not enough)	3,600,000.00	3,600,000.00	30-Jun	Ongoing	200 persons	Funds not yet released by CDFC
2021/2022	Nyamache Deputy County Commissioner's Office	Renovation of a 50 capacity DCC's office by laying tiles, painting and ceiling to completion.	500,000.00	500,000.00	30-Jun	Ongoing	50 persons	Painting works in progress
2021/2022	Sameta Deputy County Commissioner's Office	Renovation of a 50 capacity DCC Office by replacement of worn-out roof, extension of veranda and painting of walls to completion.	500,000.00	500,000.00	30-Jun	Ongoing	50 persons	Preparation of Bill of Quantity by Sub-County Public works Officer
2021/2022	Ekenyuru Primary School	Construction of 4 door pit latrines with one door to cater for PLWD to completion.	200,000.00	200,000.00	30-Jun	Completed	320 students	In use
2021/2022	Getenga Primary School	Construction of 4 door pit latrines with one door to cater for PLWD to completion.	200,000.00	200,000.00	30-Jun	Completed	320 students	In use
2021/2022	Metengero Primary School	Construction of 4 door pit latrines with one door to cater for PLWD to completion.	200,000.00	200,000.00	30-Jun	Completed	320 students	In use

2021/2022	Riamarube Primary School	Construction of 4 door pit latrines with one door to cater for PLWD to completion.	200,000.00	200,000.00	30-Jun	Completed	320 students	In use
2021/2022	Nyabisia Secondary School	Construction of water channel: storm drainage, excavation, stone pitching and back filling to completion.	300,000.00	300,000.00	30-Jun	Ongoing	500 students	
2021/2022	Nyakegarakemo Primary School	Construction of 4 door pit latrines with one door to cater for PLWD to completion.	200,000.00	200,000.00	30-Jun	Ongoing	320 students	Preliminaries and Mobilization
2021/2022	Nyamache Deputy County Commissioner's Office	Purchase of 10,000 litres water tank @ Kshs.100,000 construction of a tank base @ Kshs.50,000 , installation of pipes and gutters @ Kshs.50,000	200,000.00	200,000.00	30-Jun	Ongoing	100 persons	Preparation of Bill of Quantity by Sub-CountyPublic works Officer
2021/2022	Naikuru Primary School	Construction of 4 door pit latrines with one door to cater for PLWD to completion.	200,000.00	200,000.00	30-Jun	Completed	400 students	In use
2021/2022	Chironge Primary School	Construction of 4 door pit latrines with one door to cater for PLWD to completion.	200,000.00	200,000.00	30-Jun	Completed	500 students	In use
2021/2022	Nyoera Primary School	Construction of 4 door pit latrines with one door to cater for PLWD to completion.	200,000.00	200,000.00	30-Jun	Completed	300 students	In use
2021/2022	Mosora Primary School	Construction of 4 door pit latrines with one door to cater for PLWD to completion.	241,777.00	241,777.00	30-Jun	Completed	300 students	In use
2021/2022	Tukiamwana Spring Protection	Spring protection: Bush clearing, drenching, walling, piping (Kshs.300,000) and installation of water treatment tank of 10,000 litres @ Kshs.100,000.	400,000.00	400,000.00	30-Jun	Ongoing	500 persons	Preliminaries and Mobilization
		GRAND TOTAL	137,088,879.0	137,088,878.8				

ONGOING / NOT STARTED / STALLED PROJECTS

Financial Year	Project Name	Approved Activity	Estimated Cost	Allocated Amount(KSHS)	Completion Date	Implimentation Status	Expected Beneficiaries	Remarks
2021/2022	Unspent	To cater for any unforeseen occurrences in the constituency during the financial year	5,892,207.00	5,892,207.00	30-Jun	Ongoing		
2021/2022	Constituency Sports, festivals and Tournaments.	Carry out Constituency Sports, festivals and Tournaments and the winning teams to be awarded with trophies, balls, and games kits	2,741,778.00	2,741,778.00	30-Jun	Ongoing	16 teams	Statutory
2021/2022	Bursary Secondary Schools	Payment of bursary to needy student in secondary schools.	15,000,000.00	15,000,000.00	30-Jun	Ongoing	1078 students	Statutory
2021/2022	Bursary Tertiary Institutions (Vocational Schools)	Payment of bursary to needy student in tertiary institutions.	6,981,108.00	6,981,107.76	30-Jun	Ongoing	2000 students	Statutory
2021/2022	Bursary Tertiary Institutions (Colleges/Universities)	Payment of bursary to needy student in various universities and college institutions.	26,000,000.00	26,000,000.00	30-Jun	Ongoing	3500 students	Statutory

2021/2022	Nyangoso SDA Primary School	Additional funds for the construction of a 100 capacity library by ground floor walling, fixing of ring beam, slabbing, roofing, fixing of steel doors and windows, plastering and painting to completion.	2,500,000.00	2,500,000.00	30-Jun	Ongoing	100 students	Plaster works ongoing
2021/2022	Getome Primary School	Construction of administration block comprising of staffroom, head teacher's office, Deputy head teacher's office and store; foundation, walling, roofing, installing of steel doors and windows.	800,000.00	800,000.00	30-Jun	Ongoing	30 teachers	Needs more funds to complete the admin block
2021/2022	Riobara Primary School	Construction of 2 new classrooms to completion	1,000,000.00	1,000,000.00	30-Jun	Ongoing	90 students	At the roofing level
2021/2022	Nyakona Primary School	Construction of 2 new classrooms to completion	1,000,000.00	1,000,000.00	30-Jun	Ongoing	90 students	Needs more funds for painting works
2021/2022	Kenyoru DEB Primary School	Construction of 2 new classrooms to completion	1,000,000.00	1,000,000.00	30-Jun	Ongoing	90 students	Plaster works ongoing
2021/2022	Riamangerere Primary School	Construction of administration block comprising of staffroom, head teacher's office, Deputy head teacher's office and store to completion.	1,000,000.00	1,000,000.00	30-Jun	Ongoing	15 teachers	At the Ground floor slabbing
2021/2022	Turwa Primary School	Construction of administration block comprising of staffroom, head teacher's office, Deputy head teacher's office and store to completion.	1,000,000.00	1,000,000.00	30-Jun	Ongoing	15 teachers	Needs more funds for plastering and painting works
2021/2022	Nyamaruma Primary School	Construction of 2 classrooms to completion	1,000,000.00	1,000,000.00	30-Jun	Ongoing	90 students	Needs more funds for plastering and painting works
2021/2022	Tukiamwana Primary School	Renovation of 5No. Classrooms by reinforcing the walls, plastering and reroofing to completion.	500,000.00	500,000.00	30-Jun	Ongoing	225 students	Painting works ongoing
2021/2022	Rianchaga Primary School	Renovation of 7 classrooms by reroofing, extension of veranda, plastering, flooring, painting and installation of steel doors and windows.	700,000.00	700,000.00	30-Jun	Ongoing	315 students	Fixing of steel doors and windows in progress
2021/2022	Nyanuguti Primary School	Construction of 2 classrooms to completion.	1,000,000.00	1,000,000.00	30-Jun	Ongoing	90 students	Needs more funds for plastering and painting works
2021/2022	Gekongo Primary School	Construction of 2 new classrooms to completion.	1,000,000.00	1,000,000.00	30-Jun	Ongoing	90 students	At the walling level
2021/2022	Rionsoti Primary School	Renovation of 6 classrooms by reroofing, extension of veranda and installation of steel doors and windows to completion.	600,000.00	600,000.00	30-Jun	Ongoing	100 students	Fixing of steel doors and windows in progress

2021/2022	Gionsaria Primary School	Renovation of 8 classrooms by reroofing, extension of veranda, plastering, flooring, painting and installation of steel doors and windows.	800,000.00	800,000.00	30-Jun	Ongoing	360 students	Fixing of steel doors and windows in progress
2021/2022	Bokini Banto Primary School	Completion of a 200 capacity social hall by fixing of doors and windows, plastering and painting. (Works remaining will be completed by allocated amount)	500,000.00	500,000.00	30-Jun	Ongoing	200 students	Fixing of steel doors and windows in progress
2021/2022	Nyabite DOK Primary School	Renovation of 5 classrooms by reroofing, extension of veranda, plastering, flooring, painting and installation of steel doors and windows.	500,000.00	500,000.00	30-Jun	Ongoing	425 students	At the roofing level
2021/2022	Mokarate Primary School	Renovation of 5 classrooms by reroofing, extension of veranda, plastering, flooring, painting and installation of steel doors and windows.	500,000.00	500,000.00	30-Jun	Ongoing	230 students	At the roofing level
2021/2022	Nyaguku Primary School	Completion of 100 capacity dormitory by; plastering, painting, glazing of doors and windows (kshs.150,000) & purchase of 35 double decker metallic beds to the dormitory block (kshs.250,000)	400,000.00	400,000.00	30-Jun	Ongoing	100 students	Plaster works ongoing
2021/2022	Rigena PAG Primary School	Construction of one classroom to completion	500,000.00	500,000.00	30-Jun	Ongoing	45 students	Needs more funds for plastering and painting works
2021/2022	Nyakunguru Primary School	Construction of administration block comprising of staffroom, head teacher's office, Deputy head teacher's office and store to completion.	1,000,000.00	1,000,000.00	30-Jun	Ongoing	25 teachers	Plaster works ongoing
2021/2022	Inani Primary School	Renovation of 5 classrooms by plastering, flooring, painting and installation of steel doors and windows.	500,000.00	500,000.00	30-Jun	Ongoing	225 students	At the roof level
2021/2022	Omobondo Primary School	Construction of one classroom to completion	500,000.00	500,000.00	30-Jun	Ongoing	45 students	Plaster works ongoing
2021/2022	Nyoera Primary School	Renovation of 5No. classrooms by roofing, plastering, fixing of steel doors and windows.	500,000.00	500,000.00	30-Jun	Ongoing	225 students	At the roof level
2021/2022	Riontweka Secondary School	Construction of 2 new classrooms to completion	1,000,000.00	1,000,000.00	30-Jun	Ongoing	90 students	At the rental level
2021/2022	Riontweka Secondary School	Completion of 4 classrooms by plastering, flooring, fixing of steel doors and windows and painting.	500,000.00	500,000.00	30-Jun	Ongoing	180 students	At the rental level
2021/2022	Emenwa Secondary School	Completion of a 250-capacity dormitory by plastering, installation of steel doors and windows and painting (general finishes for occupation).	1,500,000.00	1,500,000.00	30-Jun	Ongoing	250 students	Plaster works in progress
2021/2022	St. John's Orogare Secondary School	Construction of new girl's school dormitory of 200 bed capacity to the roofing level.	2,000,000.00	2,000,000.00	30-Jun	Ongoing		Plaster works in progress
2021/2022	Nyangusu S.D.A. Secondary School	Construction of one new classroom to completion	500,000.00	500,000.00	30-Jun	Ongoing		Plaster works in progress

2021/2022	Mochengo Secondary School	Construction of new school dormitory of 100 bed capacity to the roofing level.	1,000,000.00	1,000,000.00	30-Jun	Ongoing	200 students	At the rental level
2021/2022	Enchoro PEFA Secondary School	Completion of 80 students' laboratory block by construction of worktops, plumbing, and painting.(Works remaining will be completed by allocated amount)	400,000.00	400,000.00	30-Jun	Ongoing	80 students	Plaster works in progress
2021/2022	Rianyachuba Secondary School	Completion of 100 capacity dormitory block by roofing, walling of the first floor, plastering, flooring, painting, installation of electricity and fixing of doors and windows.	1,500,000.00	1,500,000.00	30-Jun	Ongoing	100 students	Plaster works in progress
2021/2022	Nyabonge Secondary School	Completion of 150 capacity dormitory block by walling of the first floor, plastering, flooring, painting, installation of electricity and fixing of doors and windows.	1,000,000.00	1,000,000.00	30-Jun	Ongoing	150 students	Plaster works in progress
2021/2022	St. Mathews Chitago Secondary School	Completion of a 100 work stations storey laboratory by roofing, walling of the first floor, plastering, flooring, painting, construction of stair case and fixing of doors and windows.	1,000,000.00	1,000,000.00	30-Jun	Ongoing	100 students	Plaster works in progress
2021/2022	Nyabiosi Secondary School	Completion of one storey building comprising of 8 roomed administration block (ground floor), library and 5 offices; plastering, fixing of steel doors and windows, wiring, painting and general finishes.	1,000,000.00	1,000,000.00	30-Jun	Ongoing	360 students	Painting works in progress
2021/2022	Rusinga Secondary School	Additional funds for the construction of a 400 capacity dormitory. (More funds will be added in the next FY)	5,908,217.00	5,908,217.00	30-Jun	Ongoing	400 students	Works in progress at the ground level
2021/2022	Rogongo Secondary School	Completion of a 100 capacity library by fixing of doors and windows, floor screeding, plastering and painting.	500,000.00	500,000.00	30-Jun	Ongoing	100 students	At the walling level
2021/2022	Isena Mixed Secondary School	Completion of a 150 dormitory by walling of 1 st floor, roofing, fixing of steel doors and windows, plastering and painting.	1,500,000.00	1,500,000.00	30-Jun	Ongoing	150 students	Plaster works in progress
2021/2022	Mogonga Secondary school	Completion of 2No. classrooms by fixing of steel doors and windows, plastering, flooring and painting.	500,000.00	500,000.00	30-Jun	Ongoing	90 students	Plaster works in progress
2021/2022	Isena Mission Girls Secondary School	Completion of a 400 capacity dining hall by walling, fixing of steel doors and windows, plastering and painting.	1,000,000.00	1,000,000.00	30-Jun	Ongoing	400 students	Plaster works in progress
2021/2022	Sameta Mixed Secondary School	Completion of a 200 capacity science laboratory by walling, fixing of steel doors and windows, plastering, flooring and painting.	1,500,000.00	1,500,000.00	30-Jun	Ongoing	200 students	Fixing of steel doors and windows in progress
2021/2022	Itumbe Secondary school	Completion of 2No. classrooms by fixing of steel doors and windows, plastering, flooring and painting.	500,000.00	500,000.00	30-Jun	Ongoing	90 students	Fixing of steel doors and windows in progress

2021/2022	Proposed Igare Police Station	Additional funds for construction of administration block consisting of reporting office, OCPD Office, OCS Office, Traffic Office, holding cells for men, women, children and an armory: Excavation, Foundation, Walling, Roofing, Doors and Windows, Wiring, plumbing and general finishes to completion. (The project has not been initiated since funds were not enough)	3,600,000.00	3,600,000.00	30-Jun	Ongoing	200 persons	Funds not yet released by CDRC
2021/2022	Nyamache Deputy County Commissioner's Office	Renovation of a 50 capacity DCC's office by laying tiles, painting and ceiling to completion.	500,000.00	500,000.00	30-Jun	Ongoing	50 officers	Painting works in progress
2021/2022	Sameta Deputy County Commissioner's Office	Renovation of a 50 capacity DCC Office by replacement of worn-out roof, extension of veranda and painting of walls to completion.	500,000.00	500,000.00	30-Jun	Ongoing	50 officers	Preparation of Bill of Quantity by Sub-County Public works Officer
2021/2022	Nyabisia Secondary School	Construction of water channel: storm drainage, excavation, stone pitching and back filling to completion.	300,000.00	300,000.00	30-Jun	Ongoing	500 students	
2021/2022	Nyakegarakemo Primary School	Construction of 4 door pit latrines with one door to cater for PLWD to completion.	200,000.00	200,000.00	30-Jun	Ongoing	320 students	Preliminaries and Mobilization
2021/2022	Nyamache Deputy County Commissioner's Office	Purchase of 10,000 litres water tank @ Kshs.100,000 construction of a tank base @ Kshs.50,000 , installation of pipes and gutters @ Kshs.50,000	200,000.00	200,000.00	30-Jun	Ongoing	250 students	Preparation of Bill of Quantity by Sub-County Public works Officer
2021/2022	Tukiamwana Spring Protection	Spring protection: Bush clearing, drenching, walling, piping (Kshs.300,000) and installation of water treatment tank of 10,000 litres @ Kshs.100,000.	400,000.00	400,000.00	30-Jun	Ongoing	500 persons	Preliminaries and Mobilization
		GRAND TOTAL	103,923,310.0	103,923,309.8				